



We Energies
231 W. Michigan Street
Milwaukee, WI 53203

www.we-energies.com

Public Service Commission of Wisconsin
RECEIVED: 01/06/15, 7:20:07 AM

January 6, 2015

Ms. Sandra J. Paske
Secretary to the Commission
Public Service Commission of Wisconsin
Post Office Box 7854
Madison, WI 53707-7854

**Oak Creek Power Plant Units 5, 6, 7, and 8 – Installation of Wet Flue Gas Desulfurization and Selective Catalytic Reduction Facilities and Associated Equipment for Control of Sulfur Dioxide and Nitrogen Oxide Emissions
PSCW File 6630-CE-299**

Dear Ms. Paske:

On July 10, 2008, the Commission issued its *Findings of Fact, Conclusions of Law, Certificate and Order* in the above referenced project. In accordance with Condition 5 of the Commission's *Order* we are submitting a report of final project costs, detailed as follows:


<u>Plant Account</u>	<u>Description</u>	<u>Amount</u>
OC5-6AQCS –Capital Costs		
311	Structures and Improvements	\$ 88,495,883
312	Boiler Plant Equipment	295,781,160
315	Accessory Electric Equipment	<u>11,885,591</u>
	Total Capital Costs	\$396,162,634
AFUDC		\$ 76,248,315
OC7-8AQCS –Capital Costs		
311	Structures and Improvements	\$ 72,405,481
312	Boiler Plant Equipment	242,001,961
315	Accessory Electric Equipment	<u>9,724,542</u>
	Total Capital Costs	\$324,131,984
AFUDC		\$ 78,727,734
	TOTAL PROJECT COST	\$875,270,667

Ms. Sandra J. Paske
January 6, 2015
Page 2

Final project costs are slightly less the \$893 M authorized by the Commission with 100% AFDUC as adjusted in a subsequent rate case following issuance of the Commission's Certificate and Order. The project was placed into commercial service on September 4, 2012.

If you have any questions regarding this project, please contact Paul Farron at (414) 221-3958.

Very truly yours,



James A. Schubilske
Vice President
State Regulatory Affairs